RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 09-08-2021

ASSISTANT EXECUTIVE ENGINEER

YELAHANKA SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"DEVELOPMENT AND CONSTRUCTION OF AUDITORIUM AND TOILET AT YELAHANKA PU COLLAGE IN WARD NO-01 OF YELAHANKA SUB DIVISION."**

Ref: 1. Work Order No: BBMP/EE/YNK.D/EPMT-3/W.O/189/2020-21

2. Iob Code: 001-20-000020

We are here with forwarding to Sri.H.V.Onkarappa, No:02, Taralabalu Enclave, Near Police Station, Yelahanka, Bangalore-560064. Second & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 51,05,952.00/- (Rs. Fifty One Lakhs Five Thousand Nine Hundred and Fifty Two Only). First and Part bill for Rs. 2,67,65,433.00/- was previously submitted & the total bill amount submitted till date being Rs. 3,18,71,385/-(Rs. Three Crore Eighteen lakhs Seventy One Thousand Three Hundred and Eighty Five Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
AUTHORIZED SIGNATORY
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

AE-1
A.E.E

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

	Providing and applying enamel metal paint one coat (excluding priming coat) on previously painted steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications. Second Floor	Work done upto the Billed Quantity and the Quality is satisfactory
	Providing and applying two coats with oil bound washable distemper of approved brand and shade on wall surface including priming coat with distemper primer after throughly brooming he surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specifications. KSRB 15-14.2: Extra over Item KSRB 15-14.1 for applying oil bound washable distemper on ceiling and I or sloping roof as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 900 x 900 x 12mm thick fixed on bed of 12mm thick cement mortar for flooring, skirting and jointed with neat cement slurr mixed with pigment to mach shade of tiles, including providing spacers at required interval and removing stains, including cost of all mateirals, mortar, labour, etc., Complete as per specification. Second floor	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Yk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

	Providing 20mm square M.S footrest and fixing in manhole with M 10 cement concrete block of 20x20x10cms, using 20mm and down size metal of size including cost of materials, labour charges, curing complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
	Providing and laying M-15 cement concrete flooring 60 mm thick with metallic concrete hardner toping, under layer of 45mm thick M-15 cement concrete using broken granite metal of 20mm and down size and top layer of 15mm thick metallic cement hardner consisting of mix 1:2 (1 cement hardner mix : 2 granite metal 10mm nominal size) by volume, with metalic hardening compound of approved quality mix in the ratio of 4:1 (4 part of cement = 1 part of metallic floor hardening compound of approved quality by wt) , including finishing, cost of materials, labour, curing, complete as per specifications. Second Floor	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Enginee
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

RUDRAPRASAD CONSULTANTS
BANGALORE